# Certificate

| | | |
|---|---|---|
| 1 | Name of Work | Construction of U Shape Drain to SWD at Cross Bridge St.Clarant School in ward no.16 Jalahalli of R R Nagara Zone. |
| 2 | Name of Agency | Sri.B.G.Srinivas |
| 3 | Name of Sub Division | Storm Water Drain, Rajarajeshwari Nagar Division |
| 4 | Name of Division | Storm Water Drain, Rajarajeshwari Nagar Division |

**Incumbancy**

| Sl No | Name of Officer | Incumbancy | |
|---|---|---|---|
| | | From | To |
| 1 | **Sri.T.Srinivasan, Executive Engineer** | 28/08/2019 | 25/10/2019 |
| 2 | **Sri.R.Raghavendra, AEE** | 28/08/2019 | 25/10/2019 |
| 3 | **Sri.Satishkumar.C.R AE** | 28/08/2019 | 25/10/2019 |
| | | | |

| | |
|---|---|
| 1 | Certified that the work has been completed satisfactorily as per the terms and conditions of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date). |
| 2 | Certified that there are no dues outstanding from the contractor pertaining to this work. |
| 3 | Certified that there are no dues outstanding towards hiring of Government vehicles and machineries by the contractor as per the records. |
| 4 | Certified that the final bill has been recorded in M.B.No.**1781/~~2018-20~~** 2017-2018 Page No. **178063** to **178067** |
| 5 | Certified that the contractor has made his own arrangements for procurement of materials such as bitumen, cement, steel, etc,. |
| 6 | This work details has been entered in Asset Register Page No: |

Asst. Exe. Engineer
SWD, R.R.Nagara Zone
Rajarajeshwari Nagar Division

25/10/2019
Executive Engineer
SWD, R.R.Nagara Zone
Rajarajeshwari Nagar Division

Scanned with CamScanner

## PWG-47 ( Pargraph 294)
## Consolidated Completion Statement of Work.

| | | |
|---|---|---|
| 1 | Name of Sub Division | Storm Water Drain, Rajarajeshwari Nagar Division |
| 2 | Name of Division | Storm Water Drain, Rajarajeshwari Nagar Division |
| 3 | Name of Work | Construction of U Shape Drain to SWD at Cross Bridge St.Clarant School in ward no.16 Jalahalli of R R Nagara Zone. |
| 4 | Name of Agency | Sri.B.G.Srinivas |
| 5 | Amount Put to Tender Excluding GST 12% | Rs.881961.00 |
| 6 | Agreement Cost Including GST-12% | Rs.860375.00 |
| 7 | Actual Expenditure incurred Including GST-12% | Rs.745584.73 |
| 8 | Savings (Compared of Ageement Cost ) | Rs.114790.27 |
| 9 | Excess | Nil |
| 10 | % of Excess if any | Nil |
| 11 | Date of Commencement | 28/08/2019 |
| 12 | By whom Executed : | **Sri.R.Raghavendra, AEE**<br>**Sri.Satishkumar.C.R AE** |
| 13 | Inspection by Divisional Officer : | **Sri.Srinivasan.T Executive Engineer** |
| 14 | Name of official who took the final measurements & also who inspected or passed the work & if it was excuted satisfactorily or otherwise. | **Sri.Sri.Srinivasan.T Executive Engineer**<br>**Sri.R.Raghavendra, AEE**<br>**Sri.Satishkumar.C.R AE** |

Certified that ( Contractor) has completed the work Satisfactorily as per the terms & Condition of the tender Agreement & As per approved Design, Drawings & Specifications on (Completion date)

Asst. Exe. Engineer
SWD, R.R.Nagara Zone
Rajarajeshwari Nagar

25/10/2019
Executive Engineer
SWD, R.R.Nagara Zone
Rajarajeshwari Nagar Division

Scanned with CamScanner

# PWG-45

| | | |
|---|---|---|
| | Name of Sub Division | Storm Water Drain, Rajarajeshwari Nagar Division |
| | Name of Division | Storm Water Drain, Rajarajeshwari Nagar Division |
| 3 | Name of Work | Construction of U Shape Drain to SWD at Cross Bridge St.Clarant School in ward no.16 Jalahalli of R R Nagara Zone. |
| 4 | Name of Agency | Sri.B.G.Srinivas |
| 5 | Amount Put to Tender Excluding GST 12.0%. | Rs.881961.00 |
| 6 | Cost of Work as Tendered rates Including GST 12.0% | Rs.860375.00 |
| 7 | Agreement No | EE/SWD/RR-Z/AGMT/11/19-20, Dated:28-08-2019 |
| 8 | Actual Expenditure incurred Including G.S.T 12.0% | Rs.745584.73 |
| 9 | Date of Commencement (As per Agreement) | 28/08/2019 |
| 10 | Date of Completion (As per Agreement) | 27/10/2019 |
| 11 | Actual Date of Completion | 25/10/2019 |

Asst. Exe. Engineer
SWD, R.R.Nagara Zone
Rajarajeshwari Nagar

25/10/2019
Executive Engineer
SWD, R.R.Nagara Zone
Rajarajeshwari Nagar Division

Scanned with CamScanner

**PWG-45A**

| | | |
|---|---|---|
| 1 | Name of Sub Division | Storm Water Drain, Rajarajeshwari Nagar Division |
| 2 | Name of Division | Storm Water Drain, Rajarajeshwari Nagar Division |
| 3 | Name of Work | Construction of U Shape Drain to SWD at Cross Bridge St.Clarant School in ward no.16 Jalahalli of R R Nagara Zone. |
| 4 | Name of Agency | Sri.B.G.Srinivas |
| 5 | Amount Put to Tender Excluding GST 12.0%. | Rs.881961.00 |
| 6 | Cost of Work as Tendered rates Including G.S.T 12.0%. | Rs.881961.00 |
| 7 | Agreement No | EE/SWD/RR-Z/AGMT/11/19-20, Dated:28-08-2019 |
| 8 | Actual Expenditure incurred Including GST 12.0%. | Rs.745584.73 |
| 9 | Date of Commencement (As per Agreement) | 28/08/2019 |
| 10 | Date of Completion (As per Agreement) | 27/10/2019 |
| 11 | Actual Date of Completion | 25/10/2019 |
| 12 | Authority | Executive Engineer, SWD, R R Nagar Division. |

Asst. Exe. Engineer
SWD, R.R.Nagara Zone
Rajarajeshwari Nagar Division

25/10/2019
Executive Engineer
SWD, R.R.Nagara Zone
Rajarajeshwari Nagar Division

Scanned with CamScanner

# PWG-46 ( Pargraph 194)
## Detailed Completion Report

| | | |
|---|---|---|
| 1 | Name of Sub Division | Storm Water Drain, Rajarajeshwari Nagar Division |
| 2 | Name of Division | Storm Water Drain, Rajarajeshwari Nagar Division |
| 3 | Name of Work | Construction of U Shape Drain to SWD at Cross Bridge St.Clarant School in ward no.16 Jalahalli of R R Nagara Zone. |
| 4 | Name of Agency | Sri.B.G.Srinivas |
| 5 | Amount Put to Tender Excluding G.S.T 12.0% | Rs.881961.00 |
| 6 | Cost of Work as Tendered rates Including G.S.T 12.0%. | Rs.860375.00 |
| 7 | Agreement No | EE/SWD/RR-Z/AGMT/11/19-20, Dated:28-08-2019 |
| 8 | Actual Expenditure incurred Including G.S.T 12.0%. | Rs.745584.73 |
| 9 | Difference % of Excess/Savings (Compared to Agreement Cost) | 13.34% Savings |
| 10 | Date of Commencement | 28/08/2019 |
| 11 | Actual date of completion | 25/10/2019 |

Satisfactory

**Asst. Exe. Engineer**
**SWD, R.R.Nagara Zone**
**Rajarajeshwari Nagar Division**

25/10/2019

**Executive Engineer**
**SWD, R.R.Nagara Zone**
**Rajarajeshwari Nagar Division**

Scanned with CamScanner